

KNOX County 2021

INVENTORY, APPRAISAL & INSPECTION SNAPSHOT

10/19/2021

Inventory Data - NBIS Bridges Only

				<u>NBIS COUNT</u>		
NBIS Bridges > 20'				198		
Bridges 10'-20'				126		
				324		
Item 22 Inspection Responsibility				CODE	# NBIS	# ALL
Data Tab	Col B\,B\w	County		2	198	324
Item 21 Maintenance responsibility				CODE	# NBIS	# ALL
Data Tab		County		2	198	324
Col D		City or other local		4	0	0
		Railroad		27	0	0
		Private (tohter than RR)		26	0	0
		State Park		11	0	0
		Local Park		23	0	0
		Township		3	0	0
					198	324
Item 42 Type service on bridge				CODE	# NBIS	# ALL
Data Tab		Other		0	0	0
Col Q		Highway		1	196	319
		Railroad		2	0	0
		Ped/Bikeway		3	1	1
		Hwy/RR		4	0	0
		Hwy/Ped		5	1	4
					198	324
Item 42 Type service under bridge				CODE	# NBIS	# ALL
Data Tab		Other		0	0	0
Col R		Hwy w/ or w/o Ped		1	0	0
		Railroad		2	0	0
		Ped/Bkwy		3	0	0
		Hwy w/ RR		4	0	0
		Waterway		5	197	323
		Hwy/waterway		6	1	1
		RR/waterway		7	0	0
		Hwy/waterway/RR		8	0	0
		Relief (for waterways)		9	0	0
					198	324

ITEMS 43A,B,C Structure Type (Col M,N,O)				CODE	# NBIS	# ALL
Concrete Slab				101	7	27
Concrete Girder				103	1	1
Concrete Tee Beam				104	2	2
Concrete Box Beam/Girder Multiple				105	0	3
Concrete Frame				107	2	38
Concrete Deck Arch				111	1	1
Concrete Culvert (incl frame culverts)				119	1	24
Concrete Continuous Slab				201	3	3
Steel Beam or Girder				302	66	76
Steel Girder w/ Floor System				303	1	1
Steel Thru Truss (includes Pony)				310	17	17
Steel Culvert (incl frame culverts)				319	0	22
Steel Continuous Beam or Girder				402	5	5
Prestressed Concrete Slab				501	0	2
Prestr. Conc. Cont. Box Beam/Girder Multiple				505	78	84
Prestressed Concrete Continuous Thru Arch				602	1	1
Prestr. Conc. Cont. Box Beam/Girder Multiple				605	8	8
Timber Slab				701	2	2
Timber Deck Arch				811	1	1
Aluminum or Iron Culvert (incl frame culverts)				919	2	6
					198	324
Item 92 Fracture Critical				CODE	# NBIS	# ALL
Data Tab		Requires FC Inspection		Y	17	n/a
Col U,V,Y		Requires FC Inspection		N	181	n/a
					198	n/a
				FC Switch Y/N is Blank	0	n/a

KNO-00011-0003_(4230434) should remove FC inspection date for this concrete slab from Assetwise Column Y in the Data TAB

Item 113 Scour			# NBIS	# ALL
Data Tab	Bridge not over waterway	N	0	0
Col AA	unknown foundation	U	0	0
	over tidal waters	T	0	0
	foundations on dry land	9	4	4
	stable above footing	8	44	57
	countermeasures installed	7	10	13
	no scour evaluation made	6	0	0
	stable within footer limits	5	101	197
	stable action needed	4	39	52
	scour critical - unstable	3	0	1
	scour critical - scour present	2	0	0
	scour critical - failure imminent	1	0	0
	scour critical - bridge failed	0	0	0
			198	324
Item 63 Documented Engineering Judgment				
	Field Eval & Doc EJ		1	n/a
BR_100 for these bridges?				
Item 92 Underwater				
		CODE	# NBIS	# ALL
Data Tab	requires dive inspection	N	195	n/a
Col W,X,Z	requires dive inspection	Y	0	n/a
			195	
	dive insp date blank		3	

Columns W&X left blank in Data TAB for underwater inspection. Should be coded 0 and N respectively
KNO-T0399-00.10_(4237081); KNO-T0365-00.41_(4237580); KNO-00013-00.46_(4234309)

Item 70 Plan Information		CODE	# NBIS	# ALL
Data Tab	plans not avail	0	3	18
Col. AV	plan avail	1	143	246
	field measured	2	51	55
	Field Testing	3	0	0
	not applicable	N	1	1
			198	320
Item 63 Method of Analysis		CODE	# NBIS	# ALL
Data Tab	Field Eval & Doc. Eng Judgment	0	1	16
Col. AV	Work Stress	1	0	0
	LFR	2	0	0
	LRFR	3	0	0
	Load testing	4	0	0
	No Rating done	5	1	60
	Load Factor (LF)	6	86	105
	W/S or AS	7	52	60
	Load & Resistance Factor	8	58	83
	Assigned Rating (LFR) HS20	D	0	0
	Assigned Rating (LRFR) HL93	F	0	0
	Not applicable (Ped, RR, Bldg)	X	0	0
			198	324
REMINDER:				
Load Factor required for bridges built after 2010 (exceptions: timber, etc.)				
LRFR required for bridges built after 2010				

Inspection Condition Data - NBIS Bridges Only

Item 41 Operating Status		CODE	# NBIS	# ALL
Data Tab	Open, No restriction	A	166	281
Col AM	Open, posting recommended	B	0	0
	Open, Half width constr.	C	0	0
	Open because of temp. fix	D	0	0
	Open using temp. structure	E	0	0
	New structure not yet open	G	0	2
	closed for load cap. reason	K	2	2
	Posted for load capacity	P	29	38
	Posted for other than load	R	1	1
	Closed for other than load	X	0	0
			198	324

Load Rating Data

Load Rating Tab		# OF ERRORS
Col. AN	Op RF greater than Inv RF?	0
Col. AO	Posting and % Legal OK?	0
Col. AP	"0" used instead of blank	0
Col. AT	% legal <> lowest RF	1
Col. AV	Item 70 correct?	0
Col. AW	Method of Rating Alike?	0
Col. AX	Op & Inv RF in Tons as req'd?	0
Col. AY	Item 575 correct?	0
Col. AZ	Depth of fill completed?	0

198 NBIS Bridges load rated

KNO-00121-0004_(4236394) 150% legal but coded P in Column AT

19 load rated NBIS bridges lacking EV2 and EV3 load ratings

KEY METRICS

(C)	Compliant	(CC)	Conditionally Compliant
(SC)	Substantially Compliant	(NC)	Non- Compliant
		(NC)	(SC) If corrected within 6/12 months Refresher=6 mo, Comprehensive=12 mo

METRIC 2 - Program Manager Qualification (from files examination)

From Files review	Missing	#sampled	% PASS	COMPLIANCE
PE /Experience	0	1	100.0%	(C)
Comprehensive	0	1	100.0%	(C)
Refresher	0	1	100.0%	(C)

METRIC 3 - Team Leader Qualification (from files examination)

From Files review	Missing	#sampled	% PASS	COMPLIANCE
Degree /Experience	0	3	100.0%	(C)
Comprehensive	0	3	100.0%	(C)
Refresher	0	3	100.0%	(C)

METRIC 6 Insp. Frequency Routine

Bridge Inspections Overdue	Overdue	% PASS	COMPLIANCE
Data Tab NBIS - 24 months	0	100.0%	(C)
Col. Y ORC - Calendar Year	0	100.0%	(C)
BIM - 18 months	0	100.0%	(C)

METRIC 8 - Insp. Frequency Underwater

Dive Inspections Overdue	# OVERDUE	# UW	% PASS	COMPLIANCE
Data Tab Col. Z 60 months	0	0	100.0%	(C)

METRIC 10 - Insp. Frequency FC Member

FC Inspections Overdue	# OVERDUE	# FC	% PASS	COMPLIANCE
Data Tab Col. Y 24 months	0	17	100.0%	(C)

METRIC 12 - Routine Inspection ** (from files examination)					
Field Ratings		# > +/-1	# Ratings	% PASS	COMPLIANCE
	field ratings	0	30	100.0%	(C)
Comments		Missing	# < 6	% PASS	
Tab	Comments when Rating < 6	19	195	90.3%	(C)
	Inadequate comments**	0	30	100.0%	(C)
		Error	total Score	% PASS	
Comment	Rating should be = Scour	2	194	99.0%	within tolerance +/- 1
Tab	Noncompliant Scour Rating E	0	194	100.0%	(C)

Mixed Bag Many bridge had excellent comments and others had brief simple or general comments. Many bridges in Assetwise showed no comments

19 bridges missing comments where items rated 5 or below, see Comments TAB

KNO-C0038-0250 _(4232313); KNO-00401-0003 _(4231716)

Scour controls Substructure on the 2 bridges above. See Comment TAB

METRIC 14 - Posting		Load rating data tab			
From Files review		# errors	# sampled	% PASS	COMPLIANCE
Op RF < 3 tons but not close	Column BE	0	198	100.0%	(C)
Op RF = 0 but not closed	Column BE	0	198	100.0%	(C)
% Legal < 100 but not posted	Column BE	1	198	99.5%	(SC)
Item 41= B	Column BE	0	198	100.0%	(C)

You have 38 bridges that are coded as P posted, yet there is no date in Assetwise for signage being erected 36 of those bridges. See Load rating TAB

KNO-00121-0004 _(4236394) same bridge as above in load rating table

METRIC 16 - Fracture Critical Ins (from files examination)					
From Files review		Missing	# FC	% PASS	COMPLIANCE
Fract Critical Member ID		0	2	100.0%	(C)
Fatigue Prone Detail		0	2	100.0%	(C)
Gusset Plate Calculations		0	2	100.0%	(C)
FC Inspection Procedure		0	2	100.0%	(C)
METRIC 17 - Underwater Inspecti (from files examination)					
From Files review		Missing	# UW	% PASS	COMPLIANCE
Uw Inspection Procedure		0	1	100.0%	(C)
Location of Uw elements		0	1	100.0%	(C)
Uw frequency identified		0	1	100.0%	(C)

PRELIMINARY FHWA 23 Metric Matrix

23 metrics used by FHWA to measure NBIS compliance

Compliance Codes for the following Metrics:

(C)	Compliant
(SC)	Substantially Compliant
(CC)	Conditionally Compliant (Adhering to approved PCA)
(NC)	Not Compliant

Metric	Description	(C)	(SC)	(CC)	(NC)
1	State Bridge Inspection Organization	██████████			
2	Program Manager Qualification	██████████			
3	Team Leader Qualification	██████████			
4	Load Rating Engineer Qualification	██████████			
5	UW Bridge Inspection Diver Qualification	██████████			
6	Routine Inspection Frequency - Low Risk	██████████			
7	Routine Inspection Frequency - High Risk	██████████			
8	UW Inspection Frequency - Low Risk	██████████			
9	UW Inspection Frequency - High Risk	██████████			
10	FC Inspection Frequency	██████████			
11	Frequency Criteria	██████████			
12	Inspection Quality	██████████			
13	Load Rating	██████████			
14	Posted or Restricted Bridges	██████████	██████████		
15	Bridge Files	██████████			
16	FC Bridges	██████████			
17	UW inspection procedures	██████████			
18	Scour Critical Bridges	██████████			
19	Complex Bridges	██████████			
20	QC/QA	██████████			
21	Critical Findings	██████████			
22	Inventory **	██████████			
23	Updating of Data	██████████			

** based on results of Field Review

Metric	Action Needed
12	Scour Rating should control Substructure or Deck
14	Assetwise coding correction needed for 38 bridges